

DAMAGE

STAGE	AREAS AFFECTED
8.00	BANKFULL STAGE
10.00	MINOR FLOODING BEGINS.
13.00	MODERATE FLOODING BEGINS.
15.00	MAJOR FLOODING BEGINS.
17.00	NEAR RECORD FLOODING BEGINS.
18.39	FLOOD OF RECORD.
18.40	RECORD FLOODING BEGINS
18.86	ELEVATION OF BOTTOM OF BRIDGE SUPPORT BEAM (N END RT 600 BRIDGE)
22.78	ELEVATION OF NORTH END BRIDGE FLOOR (RT 600)
23.60	ELEVATION OF GAGE HOUSE FLOOR.
32.32	ELEVATION OF BOTTOM OF BRIDGE FLOOR SUPPORT BEAM (S END RT 600 BRIDGE)
36.08	ELEVATION OF SOUTH END BRIDGE FLOOR (RT 600)